
MEMORANDUM

Date: May 10, 2010
To: Delia Hunley-Adossa
Cc: Jane Marshall
From: Sonya Covington
Re: Atlantic Yards Construction Activities: Two Week Look-Ahead

This is an Atlantic Yards Construction Activities Two Week Look-Ahead. Please note the scope and nature of activities is subject to change based upon field conditions. In addition, during the utility work water shut offs may be required; these shut downs are done under the oversight of DEP and property owners will be given advance notice. All work has been approved by appropriate City and State agencies where required.

In addition to the activities described below, noise attenuation and vibration monitoring measures are underway in connection with the Amended Memorandum of Environmental Commitments dated as of 12/21/09.

Weeks covering May 10, 2010 and May 17, 2010

Long Island Rail Road/Vanderbilt Yard Work

- There will be a month or two of downtime as we work with the LIRR and our design consultants on the next phase of the new yard and coordinate it with the design of the Carlton Avenue Bridge

Environmental Remediation

- The environmental consultant has completed most of the shallow excavation and drilling to test and classify soils in blocks 1127 and 1119. Work will continue on parcels where buildings have recently been demolished and locations that were previously blocked with utility construction vehicles. This is prep work required in advance of any actual removal of soil from the site.
- Continuation of water quality monitoring around the site per NYS Department of Environmental Conservation requirements.

VOC monitoring will be implemented if soil excavation/moving activities commence in any portions of the site where VOC's are known to exist.

Infrastructure

- Work continues on the installation of the 36" sewer main from the easement just west of 5th Avenue and work eastward toward a point approximately 260' east of 5th Avenue. The work is expected to take three months and will be performed within the limits of the MPT already installed on Atlantic Avenue and in accordance with NYC noise codes and DEP requirements for Citywide construction.

The contractor continues to perform ancillary work at the recently installed sewer pipe between Flatbush and Atlantic (Block 1118).

- The contractor completed installation of water main crossing BL 1118 and a branch along Atlantic from the easement westward to a fire hydrant. They will continue with the installation of a branch from the easement toward the east, to another fire hydrant. This work was required to remove hydrants that were in the construction zone and to maintain fire protection during the work.
- During the course of this work, the contractor may encounter unforeseen contaminants, underground storage tanks or other structures. In the event that this happens and where appropriate, notification will be given to the DEC, VOC monitoring will be continuously performed, and remediation steps were implemented.

Demolition

- Filings for demolition permits for 467 Dean Street, 475 Dean Street and 648 Pacific Street are in progress.
- As site control is granted, abatement filings will be submitted on additional buildings in the arena footprint and on Block 1129.
- Demolition of 467 Dean Street and 648 Pacific Street is expected to begin within the two week period. Interior demolition of 475 Dean Street is expected to begin within the two week period.

Arena

- A fence has been erected along the centerline of Pacific Street between 6th Avenue on the east and the end of the arena work zone on the west. The fence will allow unobstructed pedestrian and vehicular passage along the south half of the street from 6th Avenue to 636 Pacific Street and will prevent those vehicles and pedestrians from entering the construction zone at the north and west parts of the street. Fence has been installed in accordance with the requirements of DOT, DOB and the Memo of Environmental Commitments. Local and Emergency Access for the resident at 636 Pacific Street will be maintained.
- Drilling activities for the support of excavation for the northeast half of the arena (Block 1119) have commenced will continue north and then west along Atlantic Avenue
- Excavation for the arena foundation in the area of Atlantic Avenue and within the Block 1119 portion of the Arena footprint continues. Work is being done pursuant to Alt 2 permit issued by the DOB.
- The Phase 2 Alt 2 Fencing Permit was approved by DOB 04/29/10 and the fence installation at Flatbush Ave and the east side of the Arena footprint (main entry) began on Tuesday 05/04/10 with the delivery of fencing materials and will continue during the two week reporting period.
- The Phase 2 Alt SOE & Foundations Permit application has been submitted and SOE work @ Flatbush will begin upon DOB approval, projected for the week of 05/10/10.

Full Street Closures


The new traffic flow, implemented as of March 8, 2010, continues to be monitored by the DOT and private transportation consultants. As requested by DOT, NYPD, FDNY, the LIRR or other agencies, slight modifications have been implemented to correct unforeseen problems or improve flow.

Staging – Block 1129

The staging plan for block 1129 shows the interim layout for the next few months and includes locations and approximate numbers of temporary trailers for construction staff


offices, storage containers, fencing, equipment staging areas, guards, access points for personnel and vehicles, construction vehicle queuing, and fire department access. The interim layout and use of Block 1129 will change as buildings become vacant and available for use or demolition as necessary. In order to prepare the block for these interim uses, the land may be regraded and trenches may be dug for installation of electric and communication conduits. Existing fences may be moved, temporarily removed and replaced and modified to accommodate the uses. All soil disturbances are being monitored in accordance with the CAMP procedures.

Atlantic Yards Public Utility Infrastructure



as of April 26, 2010

Atlantic Yards Demolition Status



as of April 19, 2010