
MEMORANDUM

Date: September 13, 2010
To: Delia Hunley-Adossa
Cc: Jane Marshall
From: Sonya Covington
Re: Atlantic Yards Construction Activities: Two Week Look-Ahead

This is an Atlantic Yards Construction Activities Two Week Look-Ahead. Please note the scope and nature of activities is subject to change based upon field conditions. In addition, during the utility work water shut offs may be required; these shut downs are done under the oversight of DEP and property owners will be given advance notice. All work has been approved by appropriate City and State agencies where required.

This is an Atlantic Yards Construction Activities Two Week Look-Ahead. Please note the scope and nature of activities is subject to change based upon field conditions. In addition, during the utility work water shut offs may be required; these shut downs are done under the oversight of DEP and property owners will be given advance notice. All work has been approved by appropriate City and State agencies where required.

Weeks covering September 13, 2010 through September 26, 2010

Long Island Rail Road/Vanderbilt Yard Work

- Work related to the relocation of a storm water drain that previously ran from BL1120 through BL1119 has been completed. Final connection to storm drain in Pacific Street upon receipt of permit from DEP.
- Work related to the relocation of the utilities for the Maintenance of Equipment Division (LIRR) trailers has been completed.
- Contractor has completed the installation of 6 reaction piles and one of the 40' piles. Once installation of the second of the two 40" piles is complete work, work related to the required steel framing will be installed and actual load test will commence. This work is taking place approximately 100 feet east of the Carlton Ave Bridge in block 1121.
- During this reporting period work related to the demolition of the Carlton Ave Bridge and the associated piers located in the north side of the existing LIRR yard located within blocks 1120 & 1121 will commence. Initial work will consist of the abatement of

the lead paint which will be limited to approximately one foot on either side of cut lines for the removal of the steel. A chemical peel process will be used; if this is unsuccessful the contractor will use a process involving needle scalers to remove the paint in these areas. In either case, the removed paint will be captured and disposed of appropriately. The contractor has applied for all the required permits and submitted to the LIRR for approval. Work will commence upon receipt of such approvals and permits.

- Subject to the receipt of necessary approvals and permits from NYCDOT, Maintenance and Protection of Traffic (MPT) will be installed along Atlantic Avenue to facilitate the demolition of the north approach slab and abutment that previously served the Carlton Avenue Bridge. The MPT will create a work zone on the east bound side of Atlantic Avenue, starting approximately 200' west of Carlton and continue approximately 140' east of Carlton Avenue. This installation will require the modification of traffic and pedestrian patterns, including temporarily eliminating the east bound turning lane onto Carlton Avenue, temporary closure of the sidewalk from Clermont Avenue to the eastern border of lot 28 (block 1120). Installation of this MPT will take place at night, will take approximately 3 to 5 days to install, and will be in place until the completion of the bridge.
- Soil sampling throughout block 1120 & 1121 on the north side has commenced and will be ongoing for the next few months. . This sampling is being done to obtain soil classifications for the excavation portion of phase 2 of the project.
- 1,000 gallon fuel oil storage tank that was located on Block 1120 (adjacent to the boiler house) has been removed.

Environmental Remediation

- Soil that has been classified as clean, contaminated or hazardous will be removed from the site as part of the excavation activities and brought to appropriate disposal locations.
- Where excavation and soil moving activities occur in areas of known VOCs (BL 1119, lot 1 & 64, BL 1118, lot 1 and BL 1127, lot 1) Volatile Organic Compounds (VOC) monitoring will be performed as required in the Community Air Monitoring Plan ("CAMP") and VOC Best Monitoring Practices documents.
- CAMP monitoring is continuing on all areas of soil disturbance per the project plan, including excavation, grading and demolition.
- Additional soil characterization soil borings to facilitate future soil disposal and disposal facility selection may occur within Block 1127. This work is dependent on site

availability and access.

Infrastructure

- Final paving and finish work related to the installation of the 20" water main along the west of Flatbush Avenue will be installed in September, after the mandatory settlement period.
- A new water trunk main will be installed along Atlantic between Flatbush and 6th Avenue and associated distribution mains will be installed in the Flatbush/Atlantic Avenue intersection, and approximately 200 feet south in Flatbush toward Pacific Street. Work related to an exploratory trench across Flatbush near Atlantic will continue during this period. This work will be performed at night and traffic will be restored every morning according to DOT stipulations
- During the course of utility installation work, the contractor may encounter unforeseen contaminants, underground storage tanks or other structures. In the event that this happens and where appropriate, notification will be given to the DEC, VOC monitoring will be continuously performed, and remediation steps will be implemented.

Demolition

- Demolition has been completed at 473 (rear portion), 475, 479, 481, 483 and 485 Dean Street and 38 6th Avenue. Awaiting sign off from the DOB.
- A demolition permit has been issued for 24 6th Avenue. Work is expected to take approximately 3 months.

Demolition permit filings have been made for 636 Pacific Street. Both 24 6th and 636 Pacific will be demolished by hand until they are down to a level at which the surrounding buffer zone allows safe mechanical demolition. This varies from building to building and is determined by the demolition engineer and approved by NYC BEST. If Demolition permits are received for any of the Dean and Pacific Street properties listed, work will commence during this reporting period. Work will be performed on Saturdays as well as during the regular work week. Permits for all after hours and weekend permits will be obtained.

Arena

- Drilling, lagging and sheeting activities for the support of excavation (SOE) along Atlantic Avenue heading west towards the closed 5th Avenue (BL1119) has been completed. The SOE drilling, lagging and sheeting along the west side of the closed Fifth Avenue continues. Excavation for the arena foundation in the area of Atlantic

Avenue and within the BL1119 portion (at the closed 5th Avenue and Pacific Street) of the Arena footprint continues.

- Work related to excavation, lagging and tie backs for SOE (support of excavation) at Atlantic Avenue has been completed. The SOE excavation at 5th Avenue is complete and lagging and tie backs along the western side of the closed 5th Avenue continues.
- Installation of SOE along the western portion of the arena building, continuing down Flatbush to Dean continues during this period. Within this same area, excavation will continue within the footprint of the arena (block 1127). Drilling will continue east of the Dean & Flatbush intersection at Dean Ave perimeter wall within this reporting period.
- SOE installation and mass excavation of the southeast corner of the arena, paralleling Dean Avenue, has commenced. VOC monitoring as required by the CAMP will continue during SOE installation and excavation work on Block 1127 Lot 1.
- Installation of concrete footings along the eastern end of BL1119 and Atlantic Avenue will continue during this reporting period.
- Installation of perimeter concrete foundation walls along the Atlantic Avenue elevation will continue during this period. This work will continue in a westbound direction along Atlantic Avenue.
- The excavation for the west storm retention tank below the closed 5th Ave. area starts this period, as well as the forming of the tanks base & walls.
- Layout/installation related to the underground plumbing will continue within the northeast quadrant (near Atlantic Avenue & 6th avenue portion of the site) during this reporting period.
- Underground electrical duct bank installation will continue during this reporting period. This work is taking place within Lot 1119 where the concrete foundations and footings are being poured. Work, formwork and rebar placement, related to the installation of the perimeter wall at the east end (6th Avenue) will continue during this reporting period.
- Installation of the remaining portions of the 16' fence along Dean Street and Flatbush Avenue will continue upon receipt of necessary approvals. Approval of the anchoring design is required.
- During the course of this work, the contractor may encounter unforeseen contaminants, underground storage tanks or other structures. In the event that this happens and where appropriate, notification will be given to the DEC, VOC monitoring will be continuously performed while excavating these materials and remediation steps will be implemented.

NYC Transit Improvements

- The curb lane on the northbound side of Flatbush Ave was taken out of traffic service on 20 August as scheduled, and the DOT approved “Traffic Lane Reversal” was implemented. Both inner (16 ft) and outer (8 ft) fencing will be completed in the upcoming reporting period. The 5 ft wide pedestrian corridor has been established, and will be maintained from Dean St north to Atlantic Ave.
- Drilling of Test Piles within the project footprint (block 1118) will take place, followed by load-testing of Caissons to be used for the foundations of the new Transit entry area. When the design capacity of the test pile has been verified, all structural piles will be drilled. Drilling for Soldier piles along Atlantic Avenue will commence during this period; this is in preparation for excavation. Vibration and Tilt sensor have been installed and are being monitored per NYCT requirements.
- Work related to the excavation of Test holes at various points within the project footprint will continue during this period.
- Classification of soil will be completed for proper disposal, as selective excavation continues. The soil testing work has been completed, except for one area for which access is not yet available. All soil has tested as “non-hazardous”. Selective excavation work continues.
- Stored materials and debris will be removed from the presently unused NYCT stairwells, corridors, storage rooms and other areas below grade in preparation for the start of below grade demolition work. This work continues.

Permits have been secured portions of the street immediately adjacent to the “Tip” of the project area (at the corner of Flatbush and Atlantic) have been opened up and will be re-closed with temporary decking to allow construction work to proceed below street grade. This work will be performed at night and traffic will be restored every morning according to DOT stipulations. This work will continue for several more weeks.

- Tree removal permits have been applied for, in preparation for having a NYC licensed arborist remove three street trees on Flatbush Ave near the corner of Atlantic. This is necessary in order to excavate and work on the subway vents in the sidewalk area. The trees will be replaced as part of a broader tree-planting program at the end of the Barclay’s Center Arena project.

Staging – Block 1129


The attached staging plan for BL1129 shows the interim layout for the next few months and includes locations and approximate numbers of temporary trailers for construction staff offices, storage containers, fencing, equipment staging areas, guards, access points for personnel and vehicles, construction vehicle queuing, and fire department access. The interim layout and use of BL1129 will change as buildings become vacant and available for use or demolition as necessary. In order to prepare the block for these interim uses, the land may be regraded and trenches may be dug for installation of electric and communication conduits. Existing fences may be moved, temporarily removed and replaced and modified to accommodate the uses. All soil disturbances are being monitored in accordance with the CAMP procedures.

The building at 752 Pacific Street will be used temporarily for construction shanties. Abandoned materials of former occupants have been removed.

Community Liaison Office

The CLO has been fully relocated to a trailer on Dean Street near the intersection of Carlton Avenue & Dean Street. Persons seeking access should do so from Dean Street. Both the CLO phone line (866-923-5315) email (communityliaison@atlanticyards.com) are operational and community residents are encouraged to use both when making inquiries about the project. To aid the community, signage detailing the new location for the office will be posted at 24 6th Avenue as well as at the new location.

Atlantic Yards Demolition Status






- vacant lot
- Abatement or Demolition Underway
- LIRR Yard


as of August 30, 2010

Trunk & Water Main

July 2010



-  36"/48" trunk water main
-  12", 16", & 20" water main & 12" Distribution Main



BLOCK 1121

BLOCK 1129

BLOCK 1137

PACIFIC STREET

DEAN STREET

CARLTON AVENUE

VANDERBILT AVENUE

FIRE HYDRANT

FIRE HYDRANT

FIRE HYDRANT

16' LANE

16' LANE

MAINTAIN CLEAR PATH FOR FDNY ACCESS

FIRE HYDRANT

GATE

FORMER STRUCTURE FROM WARD BREAD

MATERIAL LAY DOWN, EQUIPMENT STORAGE AND TRAILER

CONSTRUCTION OFFICE TRAILERS

3 STORAGE CONTAINERS (8'X40')

MCKISSACK/LIRR AREA

GUARD BOOTH (6'X8')

CURB/RETAINING WALL

802 PACIFIC STREET

BUILDING AVAILABILITY TBD

OCCUPIED THRU 5/07/10

VACANT BUILDING

540 VANDERBILT AVENUE VACANT BUILDING

752 PACIFIC STREET BUILDING OCCUPIED THRU 6/30/10

768 PACIFIC STREET

VACANT BUILDING

603 DEAN STREET VACANT BUILDING

COMMUNITY LIAISON OFFICE

COMMUNITY LABOR EXCHANGE

GUARD BOOTH (6'X8')

NYPD PARKING

FENCE

GATE

GATE

GATE

EGRESS EASEMENT OF 752 PACIFIC STREET OCCUPIED THRU 6/30/10

100'±

35'±

10'X50'

10'X40'

12'X60'